

STREET NAME	APPROX. BEGIN LOCATION	APPROX. END LOCATION	CONCRETE WORK/ADA CURB RAMP CONSTRUCTION (WIP - WORK IN PROGRESS)	POTHOLING/UTILITY INVESTIGATION	PREPARATORY WORK/UTILITY COVER LOWERING	PROJECTED STREET PAVING START	PROJECTED STREET PAVING END
			WORK SCHEDULED THE WEEK SHOWN BELOW. ALL DATES SUBJECT TO CHANGE DUE TO WEATHER AND UNFORESEEN CONDITIONS. NOTIFICATIONS WILL BE DELIVERED TO THE AFFECTED RESIDENTS WITH INFORMATION INCLUDING PARKING AND ACCESS.				
DREW ST	WEST ABDY WY	ABDY WAY	N/A	COMPLETED	COMPLETED	COMPLETED	COMPLETED
ABDY WAY	CARDOZA AVE	HEALY AVE	N/A	COMPLETED	COMPLETED	Tuesday, April 29, 2025	Tuesday, May 6, 2025
O'SULLIVAN CT	CALIFORNIA AVE	END	N/A	COMPLETED	COMPLETED	Monday, May 5, 2025	Thursday, May 8, 2025
JERRY CT	CALIFORNIA AVE	END	N/A	COMPLETED	COMPLETED	Thursday, May 8, 2025	Tuesday, May 13, 2025
REDWOOD CIR	CARMEL AVE	NORTH END	N/A	COMPLETED	COMPLETED	Tuesday, May 13, 2025	Friday, May 16, 2025
PLEASANT CIR	CARMEL AVE	END	COMPLETED	COMPLETED	COMPLETED	Friday, May 16, 2025	Wednesday, May 21, 2025
ELLEN CT	RESERVATION RD	END	COMPLETED	COMPLETED	COMPLETED	Wednesday, May 21, 2025	Tuesday, May 27, 2025
GRANT ST	OWEN AVE	TALCOTT AVE	COMPLETED	COMPLETED	COMPLETED	TBD	TBD
HIBBING CIR	ZANETTA DR	END	COMPLETED	COMPLETED	COMPLETED	TBD	TBD
ZANETTA DR	HILLCREST AVE	CARMEL AVE	COMPLETED	COMPLETED	COMPLETED	TBD	TBD
ELBA CIR	EVERETT CIR	END	COMPLETED	COMPLETED	COMPLETED	TBD	TBD
EVERETT DR	CARMEL AVE	VAUGHAN AVE	COMPLETED	4/28/2025	COMPLETED	TBD	TBD
EVERETT CIR	CARMEL AVE	END	N/A	4/28/2025	COMPLETED	TBD	TBD
ANDREW CIR	LYNSCOTT DR	END	COMPLETED	4/28/2025	6/16/2025	TBD	TBD
CRIVELLO RD	LYNSCOTT DR	END	COMPLETED	5/5/2025	6/16/2025	TBD	TBD
RIDGEVIEW AVE	BOSTICK AVE	BAYER DR	COMPLETED	5/5/2025	6/16/2025	TBD	TBD
LARSON CT	REINDOLLAR AVE	END	COMPLETED	5/5/2025	6/16/2025	TBD	TBD
JEAN CIR	JEAN ST	END	N/A	5/5/2025	6/16/2025	TBD	TBD
GLORIA CIR	SUNRISE CIR	END	COMPLETED	TBD	6/16/2025	TBD	TBD
MARINA DR	PADDON PL	PALM AVE	COMPLETED	TBD	TBD	TBD	TBD
PADDON PL	LAKE DR	MARINA DR	COMPLETED	TBD	TBD	TBD	TBD
MORTIMER LN	DEL MONTE BLVD	END	COMPLETED	TBD	TBD	TBD	TBD
WHITE CIR	WHITNEY PL	END	COMPLETED	TBD	TBD	TBD	TBD
WHITNEY PL	CRESCENT AVE	END	COMPLETED	TBD	TBD	TBD	TBD
EUCALYPTUS ST	RESERVATION RD	PRIVATE ROAD	COMPLETED	TBD	TBD	TBD	TBD
MICHAEL DR	BEACH RD	HARBEN CIR	PARTLY COMPLETED, WIP	TBD	TBD	TBD	TBD
COSKY DR	DEL MONTE BLVD	COSKY DR	PARTLY COMPLETED, WIP	TBD	TBD	TBD	TBD
PEPPERTREE PL	CARDOZA AVE	END	COMPLETED	TBD	TBD	TBD	TBD
PUNCHLIST ITEMS - ALL LOCATIONS			CONTINUOUS	CONTINUOUS	CONTINUOUS	CONTINUOUS	CONTINUOUS